

JUDGE STEVE HERRERA JUDICIAL COMPLEX SANTA FE, NEW MEXICO

Status for the Week of July 16, 2012

During the week of July 16, the following events took place. Interior work consisted of ceiling insulation on third floor, elevators, thermal wall insulation, sheet rock, framing raised platforms at the courtrooms, electrical, plumbing, and fire sprinkler work continued on all floors. Taping, sanding, and painting continued as work was available. Exterior work consisted of windows, window trim and sills, and exterior insulation finish system (EIFS). Coiling doors at secured parking were installed.

Schedule for the Week of July 23, 2012

The schedule for the week of July 23 will include the following events: Sheet rock, electrical, fire sprinkler, insulation, elevators, and plumbing work will continue on all floors. EIFS work will continue. Acoustical ceiling grid, exterior stone, and ceramic tile at the bathrooms will start.



Exterior building looking northeast



Exterior building looking southeast



Soffit framing at third floor



Elevator doors



Framing raised platforms at courtrooms



Coiling doors at secured parking

This report was prepared by Sherry Keefe.

OWNER'S REPRESENTATIVE:
Gerald A. Martin, Ltd.



Sherry Keefe